SAGINAW HABITAT FOR HUMANITY

	ACTIVITY		Wl 0			Week 1							Week 2							Week 3									
			6	7		9	10	11	12	13	14		16	17	18	19	20	21		23	24	25	26	27	28				
11	Stand walls.		x																										11
12	Plumb, align and brace walls.		x																										12
13	Construct porch beams & columns.		x	x																				P		P			13
14	Set trusses.		x	x																				U		U			14
15	Install Sub Fascia.			x																				N		N			15
16	Install drywall nailers & blocking.					x	x																	C		C			16
17	Air Infiltratration Caulk					x	x	x	x															H		H			17
18	Apply roof sheathing.			x		x																							18
19	Apply felt paper, drip edge.					x																		L		L			19
20	Lay shingles and install ridge vent.					x	x																	I		I			20
23	Rough in electric.	x				x	x																	S		S			23
24	rough-in / insulation inspect's.							x															D	T		T			24
25	Install windows and doors.						x	x															E						25
26	Insulate walls.								x	DRY													D						26
28	Hang drywall.(Ceiling & Sidewall									C	C		S	S	S								I						28
30	Build and install soffit returns.									x						x							C						30
31	Wrap porch beams and columns.															x	x	x					A						31
32	Install porch rails.																x						T						32
33	Do siding prep work.															x							I						33
34	Hang siding.															x	x	x		x				O						34
35	Install soffit and fascia.												x			x	x	x						N						35
36	Prime and paint exterior																	x												36
37	Prime ceilings and walls.																	x						P		P			37
38	Paint ceiling and walls.																x	x						U		U			38
39	Lay underlayment.																	x		x				N		N			39
40	Install cabinets and tops.																				x	x	x		C		C			40
41	Install laminate flooring																			x	x	x		H		H			41
42	Install trim and doors.																					x	x							42
43	Install closet shelving.																						x		L		L			43
44	Lay tile flooring.																			x				D	I		I			44
45	Do finish plumbing.	By others																					x	E	S		S			45
46	Do finish heating.	By others																					x	D	T		T			46
47	Do finish electric.																						X	I						47
48	Grade and landscape.																						x	C						48
49	Clean house interior.																							A						49
50	Lay carpet.	By others																						T						50
51	Make up punch list.																							I						51
52	House dedications.																							O						52
53	Address punch list items.																							N						53
54	Conduct final inspections.																													54
55	Move-in.																													55
56	Landscape and seed lawn.																					x	x		x		x			56
	# of Volunteers Required (per house)					15	15	15	15	15			15	15	15	15	15			15	15	15	15	15				3			