

**SAGINAW HABITAT FOR HUMANITY
HABITAT FAITH BLITZ 2007! CONSTRUCTION SCHEDULE (new construction only)**

5/9/2007

	ACTIVITY	3/20 - 6/2	Fri 6/8	Sat 6/9	Sun 6/10	Mon 6/11	Tue 6/12	Wed 6/13	Thu 6/14	Fri 6/15	Sat 6/16	Sun 6/17	Mon 6/18	Tue 6/19	Wed 6/20	Thu 6/21	Fri 6/22	Sat 6/23	6/25 - 7/1	6/23			
		Pre- blitz	Day 1	Day 2	-	Day 3	Day 4	Day 5	Day 6	Day 7	Day 8	-	Day 9	Day 10	Day 11	Day 12	Day 13	Day 14	Post- blitz				
1	Layout & excavate.	x																				1	
2	Install water, sewer, drain, etc.	x																		P		2	
3	Place footings.	x																		U		3	
4	Construct foundation walls.	x																		N		4	
5	Brace & backfill.	x																		C		5	
6	Grade and place pavement.	x																		H	D	6	
7	Construct floor deck.	x																			E	7	
8	Construct basement stairs.	x																		L	D	8	
9	Construct walls.	x																		I	I	9	
10	Layout walls.	x																		S	C	10	
11	Stand walls.		x																	T	A	11	
12	Plumb, align and brace walls.		x																		T	12	
13	Construct porch beams & columns.		x	x																	I	13	
14	Set trusses.		x																	P	O	14	
15	Install Sub Fascia.		x	x																U	N	15	
16	Install drywall nailers.		x	x																N		16	
17	Install wall blocking.		x	x																C		17	
18	Apply roof sheathing.		x	x																H		18	
19	Apply felt paper, drip edge.		x	x		x																19	
20	Lay shingles and install ridge vent.		x	x		x														L		20	
21	Rough in heating.			x		x														I		21	
22	Rough in plumbing.			x		x														S		22	
23	Rough in electric.			x		x														T		23	
24	Conduct rough-in/building inspect'ns.					x	x														D	24	
25	Install windows and doors.			x		x															E	25	
26	Insulate walls.					x	x														D	26	
27	Insulate ceilings.																		x		I	27	
28	Hang drywall.						x	x	x												C	28	
29	Tape and finish drywall.							x	x	x											A	29	
30	Build and install soffit returns.							x	x												T	30	
31	Wrap porch beams and columns.							x	x	x											I	31	
32	Install porch rails.							x	x	x											O	32	
33	Do siding prep work.					x	x														N	33	
34	Hang siding.								x	x	x											34	
35	Install soffit and fascia.								x	x	x											35	
36	Prime and paint exterior									x												36	
37	Prime ceilings and walls.										x											37	
38	Paint ceiling and walls.										x										P	38	
39	Build shed.										x										U	39	
40	Lay underlayment.												x								N	40	
41	Install cabinets.												x	x							C	41	
42	Install trim and doors.												x	x	x						H	42	
43	Install closet shelving.													x	x							43	
44	Lay tile flooring.														x						L	D	44
45	Do finish plumbing.														x	x					I	E	45
46	Do finish heating.														x	x					S	D	46
47	Do finish electric.														x	x					T	I	47
48	Grade and landscape.										x					x	x	x			C	48	
49	Clean house interior.															x	x				A	49	
50	Lay carpet.																x	x			T	50	
51	Make up punch list.																	x	x		I	51	
52	House dedications.																	x			O	52	
53	Habitation celebration																	x			N	53	
54	Address punch list items.																		x			54	
55	Conduct final inspections.																			x		55	
56	Move-in.																				x	56	
57	Seed lawn (September).																				x	57	
	# of Volunteers Required (per shift)		30	30	-	20	18	26	20	20	25	-	15	15	15	15	15	25	6				